

Streetscape Projects

Project	Budget	Status	Completion Date	On Schedule	Y/N
14th Street, NW, Thomas Circle to Florida Ave.	\$10.0 Million	Under Design- 95%	Fall 2015	Y	
7th Street, NW Florida Ave. to N Street.	\$7.7 Million	Under Design- 95% complete	Fall 2015	Y	
Georgia Ave. Florida Ave. to Barry Place.	\$3.5 Million	Under Design- 90% complete	Spring 2015	Y	
New Jersey Ave, NE, Mass. Ave. to N Street	\$7.0 Million	Under Design- 90% complete	Summer 2016	Y	
Minnesota Ave., NE A Street to Dix Street	\$16.0 Million	Under Design- at 95%	Fall 2015	Y	
South Capitol Street, Southern Ave. to Winkle Doodle Branch	\$15.0 Million	Under Design- 10%	Fall 2016	Y	
Sheriff Rd. NE, 42nd to 52n Street	\$1.2 Million	Under Design- 95%	Summer 2015	Y	
Kennedy Street, N.W., North Capitol to Georgia Avenue	\$6.1 Million	Design start April 2014	Spring 2015	y	
49th Street, NE E. Capitol Street to Minnesota Ave.	\$1.3 Million	Under Design -95% complete	Fall 2015	y	
Rhode Island Ave., 4th St NE to Eastern Ave.	\$2.7 Million	Planning/Design Phase	Fall 2015	y	